

COMPLETION REPORT

MAINTENANCE OF BOREWELL AT CHIKKASANDRA & SHETTY HALLI IN WARD NO.12 IN SHETTYHALLI SUB DIVISION

- Name of Work : **MAINTENANCE OF BOREWELL AT CHIKKASANDRA & SHETTY HALLI IN WARD NO.12 IN SHETTYHALLI SUB DIVISION**
2. Sanctioned Estimate No. & Dt : **EE/DD/TS/143/14-15 Dt: 29/10/14**
3. Head of Account which is Chargeable : **POW, WORK**
4. Work Order No. & Dt : **EE/DD/NO/240/14-15 Dt: 24/01/15**
5. Name of Contractor : **SRI.S.PRAKASH**
- 6a. Time stipulated for completion of work : **365 days**
- b. Delay in execution of work :
7. Measurement recorded in : **M.B. No. 3416/14-15 Page No. 341518 / to 341534 / 2**
8. Check measurement of the Asst. : **M.B. No. 3416/14-15 Page No. 341518 / to 341534 / 2**
- Asst. Exe. Eng. / Exe. Eng. :
9. Name of the Office / Official : **Assistant Executive Engineer Shettyhally Sub Dir**
- incharge of the work :
10. a) Asst. Engineer : **Ravi. N. K.**
- b) Asst. Exe. Engineer : **B. L. Jayalingappa**

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20,00,000/-	19,98,628,50/-		1371.50/-

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION

BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

ಮುಖ್ಯ ಕಛೇರಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ